

Exhibit Number: : SED-89
CPUC Proceeding : H.25-07-005
Sponsor : SED
Witness : Ed Pike
Date Ident. : _____
Recd. : _____
Admin. Law Judge : Gerald F. Kelly



SAFETY ENFORCEMENT DIVISION
California Public Utilities Commission

February 8 2021 POWER Design Email
PAC0000142

San Francisco, California
May 2026

From: sara.michaels@powereng.com [sara.michaels@powereng.com]
Sent: 2/8/2021 7:21:12 PM
To: Bailey, Cary Ann (PacifiCorp) [Cary.Bailey@pacificorp.com]; Klumpe-McKown, Hillary (PacifiCorp) [Hillary.Klumpe_McKown@PacifiCorp.com]; Schober, David (PacifiCorp) [David.Schober@pacificorp.com]
CC: casey.anderson@powereng.com; derik.vowels@powereng.com; casey.aldridge@powereng.com; david.obrien@powereng.com; brad.hennessey@powereng.com; john.hanna@powereng.com; erik.nyquist@powereng.com
Subject: [INTERNET] POWER Weekly Update - 2/5/21
Attachments: 2020 Design Project Schedule Update_210208.xlsx

**** Remember SAIL when reading email ****

Are you expecting the message from this **SENDER** ? Are you expecting an **ATTACHMENT** ? Does the message subject include **INTERNET** ? Verify **LINKS** before clicking.

Please find our weekly update attached. I am OOO 10th-12th, but Casey and David will handle all calls in my absence. Also, Monday, February 15th is a holiday for POWER but we do not have any conflicts on the schedule at this time. We have a big week of submittals this week!

Schedule-

Upcoming due dates for POWER

South Dunsmuir - Final Design & Prelim Estimating Package 2/10 - *On Track*

Merlin Russel - Prelim Design 2/11 - *On Track*

O'Brien - Prelim Design 2/10 - *On Track*

Selma - Prelim Design 2/10 - *On Track*

Mt. Bradley - Final Estimate 2/11 - *On Track*

Upcoming due dates for PAC

Dunsmuir Tie Taps - Pending PAC Final Design & Estimate Review

North Dunsmuir Retreat - Pending PAC Final Design & Estimate Review

Snowbrush - Pending PAC Final Design & Estimate Review

City 1/2 - Pending PAC comments for Prelim Design Page Turn scheduled 2/11

District	Project Name	Work Order	FC	Prelim Design Submit	Page Turn Complete	Final Design & Prelim Estimating	PAC Estimating Review	Final Estimating Pkg	Permits Submitted to PAC	Permits Approved
Hood River	5K74 Hood River (East Fork) River	6810256	2	6/5/2020	6/30/2020	1/11/2021	1/26/2021	2/3/2021	12/10/2020	2/15/2021
Hood River	5K70 Hood River Mosier Tie	6802284	6	7/24/2020	8/17/2020	3/17/2021	3/24/2021	3/31/2021	4/8/2021	9/24/2021
Hood River	5K70 Hood River Mosier Tie First Mile	6926022	1	4/8/2021	4/28/2021	5/31/2021	6/7/2021	6/14/2021	5/7/2021	10/25/2021
Mt. Shasta	5G89 Dunsmuir Tie Taps	6810389	3.2	8/28/2020	9/16/2020	1/27/2021	2/10/2021	2/24/2021	11/24/2020	3/23/2021
Mt. Shasta	5G89 North Dunsmuir Retreat	6810400	3.9	9/4/2020	9/25/2020	1/28/2021	2/11/2021	2/25/2021	2/25/2021	5/17/2021
Mt. Shasta	6G101 Snowbrush	6810404	4.2	9/4/2020	9/24/2020	1/29/2021	2/9/2021	2/18/2021	2/25/2021	5/18/2021
Mt. Shasta	7G75 South Dunsmuir	6810406	3.5	12/14/2020	1/7/2021	2/10/2021	2/17/2021	2/24/2021	2/25/2021	5/17/2021
Mt. Shasta	7G71/7G73 North Dunsmuir City 1 and 2	6810394	6	1/29/2021	2/11/2021	3/12/2021	3/19/2021	3/26/2021	4/6/2021	6/3/2021
Grants Pass	5R288 Merlin Russel Road Area 1	6810370	4.2	2/11/2021	2/22/2021	3/22/2021	3/29/2021	4/5/2021	3/12/2021	6/1/2021
Grants Pass	5R288 Merlin Russel Road Area 2	6949099	4.8	2/11/2021	2/22/2021	3/23/2021	3/30/2021	4/6/2021	3/12/2021	6/1/2021
Grants Pass	5R288 Merlin Russel Road Area 3	6949102	5.4	2/10/2021	2/19/2021	3/18/2021	3/25/2021	4/1/2021	3/11/2021	6/1/2021
Grants Pass	5R248 Merlin Hugo Road Area 1	6810343	4.0	2/12/2021	2/23/2021	3/18/2021	3/22/2021	3/24/2021	3/15/2021	6/4/2021
Grants Pass	5R248 Merlin Hugo Road Area 2	6949114	6.1	2/16/2021	2/24/2021	3/18/2021	3/22/2021	3/24/2021	3/17/2021	6/7/2021
Grants Pass	5R248 Merlin Hugo Road Area 3	6949118	5.8	2/17/2021	2/26/2021	3/19/2021	3/23/2021	3/25/2021	3/17/2021	6/3/2021
Grants Pass	5R106 O'Brien Redwood Hwy Ph 1	6810386	7	2/10/2021	2/19/2021	3/9/2021	3/16/2021	3/23/2021	3/18/2021	6/7/2021
Grants Pass	5R65 Selma McMullin Creek Road	6810376	11	2/10/2021	2/19/2021	3/9/2021	3/16/2021	3/17/2021	3/5/2021	5/25/2021
Mt. Shasta	Mt. Bradley	6920446	2	1/17/2020	12/3/2020	1/13/2021	2/10/2021	2/11/2021	NA	NA
Mt. Shasta	5G89 Dunsmuir Mott	790	1.9	NA	NA	NA	2/19/2021	2/26/2021	NA	NA

Outstanding Action Items –

Overall

- Pole Cross Reference Estimating – CAB to provide instructions for RC/RE poles
- Estimating Bulletin Updates - New Flagging Estimates received - need to discuss assumptions per email sent from O'Brien 2/5
- Mt Shasta Field Visit – Tentative 2/24

Mt. Bradley

- Received calculation sheet 2/8, POWER to finalize estimate

Dunsmuir Tie Taps

- Draft response to Caltrans questions going to PAC this week, then will schedule meeting with PAC to discuss situation and next steps for corresponding with Caltrans.

Hood River Mosier Tie

- ROW group is requesting title for area with expired BIA permit
- District provided county and ODOT contacts, all other permitting on hold until we have an idea of BIA permit area in question.

Hiouchi

- POWER to submit permitting requirements based on high level design and prepare proposal for design and permitting.

Lassen

- POWER to provide proposal to complete estimate

Nile

- Nepa Alternatives Analysis pending PAC Review – submitted to Erik Kasprzak 1/27
- Need input from PAC to address USFS inquiry on how to interact with public during comment period, zoom?

O'Brien South Leg

- PAC to provide guidance on how to proceed UG/OH

PO/Invoicing Status –

- 2021 Purchase Order –
- 2021 Projects – KMZs received 11/20 – POWER to provide quote for each job – 5G14 Happy Camp East Proposal submitted 12/4 pending CAB feedback. Do you still want quotes for all of these?

SARA MICHAELS
SR. PROGRAM MANAGER

[913-402-4213](tel:913-402-4213)
[913-634-1889 cell](tel:913-634-1889)

POWER Engineers, Inc.
www.powereng.com