EXHIBIT: PacifiCorp PAC_372
CPUC PROCEEDING: H.25-07-005
SPONSOR/WITNESS: PacifiCorp
DESCRIPTION: Public - 5G40 - Audit Exceptions List - DNT_DHS.xlsx
DATE IDENT. 6/9/2026 RECD. _____
ALJ: GERALD F. KELLY

PAC_372
(Public)

Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL

For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions

Inspection Date	Transmission or Distribution	District	Circuit/ Grid/Line	Charge Type	Exception Type	Exception	Inspector	Structure	Notes	Work Type	TGR Candidate	Landowner Name	Address	City	State	Zipcode	Phone	Email	Latitude	Longitude
7/27/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246008.00231000	Remove recent dead pine snag, NE/o 3-way pole 023100. Pickup access west up dirt road off Hwy 96.	climb	No	USFS - KNF	[redacted]	Klamath River	CA				[redacted]	
7/27/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246008.00230010	Remove recent pine snag, SE/o pole 023001 / B6094 upslope of Hwy 96.	climb	No			Klamath River	CA					
7/27/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246008.01129000	Remove green ponderosa pine w/ defective base, upslope 1/2 of bole burned out for 10' up from base, failed CODIT on cat face & exposed decaying woody roots on downslope live side. N/o center span & E/o pole 111900 / B3799.	climb	No	USFS - KNF		Klamath River	CA					
7/27/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	conductor	Alex Russell	06246008.01087000	Pts one more oak within 6' side/under, SE/o pole 108700 / B5863 before river crossing. Possible not enough prunes inventoried or wrong tree pruned?	lift climb	No			Klamath River	CA					
7/27/2021	Distribution	YREKA	5G40	billable	419 Refusal	conductor	Alex Russell	06246008.00287010	Pts oak at 4' side/over, NE/o pole 028701. Multiple R/Ws in area, closest appears to be R/W A. Young.	lift	No	Douglas Archer		Klamath River	CA					
7/27/2021	Distribution	YREKA	5G40	non billable tree contractor	Pole Exception Identified	pole requires clearing	Alex Russell	06246008.00125000	Clear fuse and clamp pole covered in blackberry & cured grass etc. Pole 012500. No spray, Klamath National Forest.	pole clear	No	USFS - KNF		Klamath River	CA					
7/27/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246008.00126010	Make safe deadwood in two oaks, directly W/o pole 012601 / B3845 on east side of driveway. Make safe dead ash to NE and deadwood from oak to SE/o same pole.	lift climb	No	USFS - KNF		Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree conductor	Alex Russell	06247008.03155000	Make safe / remove 110' med pine snag 70' upslope to north from span, NW/o pole 315500. Pts alder within 5' under, just N/o next pole north 315600 along Old Beaver Creek Rd.	lift climb	No	USFS - KNF		Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06247008.03147010	Remove one med & one lrg douglas fir snags upslope of span, NE/o pole 314701. Remove one lrg Douglas fir snag upslope to SE/o same pole.	climb	No			Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247008.03033000	Remove 2 lrg Doug fir snags, SE/o pole 303300. Remove 1 med Doug fir snag & pts 2 oaks w/in 6' side to SE, same span toward next pole south 303200. Remove three adjacent small dying cedars, SW/o pole 303200.	climb	No	USFS - KNF		Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	00247008.03032000	Make safe decaying oak w/ dead top & cavities to SW/o pole 303200. Directly E/o the oak, remove top down declining incense cedar. SW/o next pole south 304100 remove dying fir.	climb	No	USFS - KNF		Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	high risk tree conductor	Alex Russell	06247008.03033000	Remove declined two med Douglas Firs to W & one lrg Doug fir to E, directly W&E/o pole 303300. Hike north downslope to road and prune out scaffold limb from cottonwood ~8' side to W/side of center span near creek. Listed loc 371 but not pruned.	climb	No	USFS - KNF		Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06247008.03028010	Pts oak within 5' side/over/under, NE/o 3-way pole 302801.	climb	No			Klamath River	CA					
7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247008.03035000	Remove med douglas fir snag, NW/o pole 303500 downslope on south side of Beaver Creek. Use cottonwood crossing for access.	climb	No	USFS - KNF		Klamath River	CA					

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
18	7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247008.03034010	Remove snags: one small & one med dead Douglas fir & one small cedar, directly E/o pole 303401 and remove two med and one small Doug fir snags, 1 med SW & 1 med 1 smll NW/o same pole. No Flagging, roll ran out at last location.	climb	No	USFS - KNF	[redacted]	Klamath River	CA				[redacted]		
19	7/28/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06247008.03019010	Pts one pine within 6' side, NE/o pole 301901. NE side of lines just east of where lines cross dirt access road.	lift	No			Klamath River	CA						
20	7/28/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	conductor	Alex Russell	06247008.03019000	Pts one oak within 6' side, NW/o pole 301900. Far north end of span.	climb	No	USFS - KNF		Klamath River	CA						
21	7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247008.01912000	Remove one med & one large fir snags, upslope NW/o pole 191200. Note: trees located on either side of the large fir snag just removed. Also remove additional one med & one lrg Douglas fir snags, same span to E/o corner pole 190200.	climb	No	USFS - KNF		Klamath River	CA						
22	7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247009.02493010	Make safe two adjacent lrg green live oaks 1 w/ hollow bole/base, dead top & 1 w/ rotten base both line side lean above long span over Beaver Creek canyon, upslope S/o center span btwn poles 190201-249301. Tough, steep access and rocky loose terrain.	climb	No	USFS - KNF		Klamath River	CA						
23	7/28/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	conductor	Alex Russell	06247009.02493010	Pts cluster of alders closest at 5' under, E/o pole 249301.	climb	No	USFS - KNF		Klamath River	CA						
24	7/28/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted - PRIORITY	high risk tree	Alex Russell	06247009.02493000	Remove red fir directly N/o pole B8996 / 249300. USFS burn pile burned out a crater around this fir killing the tree causing root imbalance & making it a high priority hazard tree. Also remove green orange flagged fir within 6' listed in loc 390.	climb	No	USFS - KNF		Klamath River	OR						
25	7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247009.02483000	Remove med Douglas fir snag, E/o pole B8998 / 248300 on north side of lines.	climb	No	USFS - KNF		Klamath River	CA						
26	7/28/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Identified	conductor high risk tree	Alex Russell	06247009.02475010	Remove fast grow locust brush closest at 4' under, last span of tap N/o pole 247501. Remove dead leg of alder and pts alder under, north on other side of the creek. S/o 247501 make safe declined fir adjacent to fir that was just made safe.	lift	No			Klamath River	CA						
27	7/28/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06246008.00545020	Pts one oak within 6' side/under, upslope just NE/o 3-way pole 054502.	climb	No			Klamath River	CA						
28	7/28/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06247008.03160020	Make safe pine snag, NW/o pole 316002. Lift access northbound Beaver Crk Rd.	lift	No			Klamath River	CA						
29	10/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01278010	Remove 1 lrg pine snag up driveway past home in wash, NE/o 3-way pole 127801. No turn around for lift.	climb	No	Don		Klamath River	CA						
30	10/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246008.00666010	Remove 1 med and 1 lrg dead pines, upslope from home SW/o 3-way pole 066601.	climb	No			Klamath River	CA						
31	10/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246008.00611000	Remove 2 med dead pines upslope from second home at end of driveway, NE/o pole 061100. No turn around for lift. Cut pine on fence above fence line and clear any wood & brush off trail upslope from trees.	climb	No			Klamath River	CA						
32	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246009.01498010	Remove 1 lrg Douglas fir snag with line side lean, to SE up steep slope from pole 149801. Park up dirt path to pole 149801, follow ribbon up to tree.	climb	No	Walker Bridge Ranch LLC		Klamath River	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
33	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02418010	Remove 1 lrg dead pine, just SW/o 3-way pole 241801. Park at turnout to S/o span crossing road & hike up trail (ribbon). Limb and leave.	climb	No			Klamath River	CA						
34	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02384000	Remove 2 lrg dead pines, SW/o pole 238400. Drive up thru field to barbed wire fence near pole then hike in to SW, first just over fence and second mid span in gully. Limb and leave.	climb	No	USFS - KNF		Klamath River	CA						
35	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02373000	Remove 1 med declined alder with root/basal decay & lean toward lines, center span SE/o pole 237300 in gully.	climb	No	USFS - KNF		Klamath River	CA						
36	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02372020	Remove patch of large & med dead pines, ribbon in center of group of dead, not enough ribbon on me for all. Trees just N/o pole 237202 both sides of line, same span as alder exception. Limb and leave.	climb	No	Jerry		Klamath River	CA						
37	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02361010	Safety top 1 lrg Douglas fir snag, SE/o pole 236101. Lift access on main road.	lift	No			Klamath River	CA						
38	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.02407000	Remove 1 dead pine adjacent to pine removed earlier this year, NE/o pole 240700. Chip brush, leave wood whole except for any portion in roadway.	lift	No			Klamath River	CA						
39	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01363040	Remove 1 med dead pine, just NE/o 3-way pole 136304. Chip brush leave wood stacked in manageable pieces.	lift	No			Klamath River	CA						
40	10/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246008.01810000	Remove 1 lrg dead pine, just SE/o end pole 181000. Pickup access off Yreka Walker Rd.	climb	No	USFS - KNF		Klamath River	CA						
41	10/19/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06246009.01344030	Pts 1 pine within 4' side/over, N/o pole 134403 downslope on river side of road. Lift access westbound lane.	lift	No	NLEM LLC		Klamath River	CA						
42	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246009.00742000	Safety top line side overhanging scaffold limbs of overmature oak w/ hollow base & safety top oak w/ severely undermined root system die back & line side lean, NW/o pole B4795 on west bank of ditch on edge of field.	climb	No			Klamath River	CA						
43	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01377000	Remove 1 small beetle killed pine, upslope 1/2 span NE/o pole B4809 / 137700. SxS from west access to crest of hill.	climb	No	USFS - KNF		Klamath River	CA						
44	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01366000	Remove 1 med beetle killed pine, upslope directly N/o fused pole B4810.	climb	No	USFS - KNF		Klamath River	CA						
45	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01337000	Prune out dead scaffold limb from oak, 2/3 span NE/o 3-way pole B5696 / 133700.	climb	No	USFS - KNF		Klamath River	CA						
46	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted - CALL AHEAD!	high risk tree	Alex Russell	06246009.01277020	Remove 1 lrg dead pine, upslope SW/o pole B9464 / 127702. Call to schedule, gate and dogs.	lift climb	No	Alisha Roshak		Klamath River	CA						
47	11/3/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted-PRIORITY	conductor	Alex Russell	06246009.01036000	Pts locust within 1', just E/o end pole 103600. Driveway accessible going westbound on Hwy. Tight turn around.	lift	Yes			Klamath River	CA						
48	11/3/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	conductor	Alex Russell	06246009.00843030	Pts 1 pine within 4' side to whorl just below previous pune, upslope to E/o wide spot at driveway entrance to address [redacted]	climb	No			Klamath River	CA						
49	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00983010	Remove 1 lrg dead pine, SW/o corner pole 098301.	climb	No	USFS - KNF		Klamath River	CA						
50	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00983000	Remove 1 med & 1 small Douglas fir snag, upslope to SE & SW/o pole 098300.	climb	No	USFS - KNF		Klamath River	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
51	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00983010	Remove adjacent dead pines 1 small and 1 med, NW/o corner pole 098301 on north side of road.	lift	No	USFS - KNF		Klamath River	CA						
52	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00992010	Remove 1 small Douglas fir snag, downslope on north side of road just NW/o 3-way pole 099201.	lift	No	USFS - KNF		Klamath River	CA						
53	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00991010	Safety top 1 lrg 1 small & 1 med dead sugar pines, NE/o pole 099101 / B9520. Directly west across road from same pole, safety top 1 med line side lean pine snag.	lift	No	USFS - KNF		Klamath River	CA						
54	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01699010	Safety top 1 med Douglas fir snag, directly E/o pole 169901. Just SW upslope of same pole, remove 1 small line side lean failed snag caught up in fir.	lift	No	USFS - KNF		Klamath River	CA						
55	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01698000	Safety top 1 lrg and 1 med dead Douglas firs, SE/o pole 169800. Remove 2 med Douglas firs snags further downslope to east. Remove 1 med doug fir snag to west upslope across road.	lift	No	UsFS - KNF		Klamath River	CA						
56	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01698000	Remove 1 small Douglas fir snag, W/o center span SW/o pole 169800. May need to climb due to interfering oak / lines over road.	lift climb	No	USFS - KNF		Klamath River	CA						
57	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01685010	Remove 1 med beetle killed pine, just NE/o pole 168501 at crest of hill & edge of field. (rest of nearby dead okay at this time w/ significant lean away from lines or out of strike distance)	climb	No			Klamath River	CA						
58	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.01697000	Safety top 1 med dead pine, NW/o pole 169700.	lift	No	USFs - KNF		Klamath River	CA						
59	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246009.00991000	Remove 1 med dead Douglas fir, just NW/o pole 099100 upslope from road.	lift	No	Michigan California Timber Co		Klamath River	CA						
60	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01333000	Remove 2 med dead pines, upslope to NE/o pole 133300.	climb	No	USFS - KNF / Rodney Smith		Horse Creek	CA						
61	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01332020	Remove 1 med beetle killed pine, downslope to SW/o pole 133202. Hike up thru. Rush from road or follow grade along lines from last location to north.	climb	No	Rodney Smith		Horse Creek	CA						
62	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01332010	Remove 1 med dead pine, directly upslope to E/o pole 133201.	climb	No	Rodney Smith		Horse Creek	CA						
63	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01320000	Remove 7 med & 3 small Douglas fir snags, upslope from Walker Rd to SE & SW/o pole 132000 / B3269.	climb	No	UsFS - KNF		Horse Creek	CA						
64	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02409000	Remove 3 med pine snags, SE/o pole 240900 behind home. Just show up gate should be open if they're home, their power was disconnected.	climb	No			Horse Creek	CA						
65	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02379010	Remove 3 small dead Douglas fir, 2 SW & 1 SE/o pole 237901. Safety top line side trunk of two trunk oak that was girdled at base by logging op cable yarder, SE/o same pole.	lift climb	No	Michigan California Timber Co		Horse Creek	CA						
66	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01431010	Remove 2 med & 1 lrg Douglas fir snags, NE/o end pole 143101. Remove 1 med doug fir snag to SE/o same pole.	climb	No	USFS - KNF		Horse Creek	CA						
67	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01441000	Remove 1 med pine & 2 med Douglas fir snags, NE/o pole 144100 to fence line.	climb	No	USFS - KNF		Horse Creek	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
68	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246010.01441010	Remove 1 med green pine whipped toward lines, just N/o pole 144101. Call ahead & good clean up, concerned customer.	lift climb	No	Sue	[redacted]	Horse Creek	CA				[redacted]		
69	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01442000	Safety top 1 med Douglas fir snag, just SW/o pole 144200.	lift	No	USFS - KNF		Horse Creek	CA						
70	11/4/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01423000	Remove various beetle killed dead pines, span before River crossing with white cross off Hwy 96 just west of bridge. Possible lift if dry, otherwise pickup.	lift climb	No	USFS - KNF		Horse Creek	CA						
71	11/10/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246010.01561030	Remove 1 lrg approx 140' height Douglas fir, upslope to SW/o end pole 156103.	climb	No	Douglas & Diane Smithers		Horse Creek	CA						
72	11/10/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01551000	Remove 1 lrg dead incense cedar, upslope directly S/o 3-way pole 155100.	climb	No	Kelly		Horse Creek	CA						
73	11/10/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01540000	Remove 1 small dead Douglas fir, upslope from shed/driveway & SE/o pole 154000.	climb	No	Kelly		Horse Creek	CA						
74	11/10/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	conductor	Alex Russell	06246010.01531030	Pts 1 malus spp within 4' under, N/o pole 153103 by bridge. Chip brush.	lift climb	Yes			Horse Creek	CA						
75	11/10/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06246010.01542010	Pts oak within 4' under, adjacent to pole 154201. Use second driveway to access.	climb	No			Horse Creek	CA						
76	11/10/2021	Distribution	YREKA	5G40	billable	Tree Exception Identified	high risk tree	Alex Russell	06246010.00982010	Remove / safety top 1 lrg cottonwood in decline with hollowed out base & armillaria root disease (honey mushrooms on base), W/o end span NW/o pole 098201.	lift climb	No			Horse Creek	CA						
77	11/10/2021	Distribution	YREKA	5G40	non billable tree contractor	Tree Exception Permitted	conductor	Alex Russell	06246010.00835000	Pts 1 liquidambar within 4', just west behind end pole 083500. No need to call ahead, owner no longer irrigating.	lift	Yes			Horse Creek	CA						
78	11/10/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Identified	conductor	Alex Russell	06246010.01679000	Pts 2 corkscrew willows within 4', just NE/o pole 167900. Access thru pasture with livestock, make sure to close gate.	lift	Yes			Horse Creek	CA						
79	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02198000	Remove 1 med sugar pine snag, SW/o pole 219800 / B3165 & 1 med doug fir snag directly E/o pine in draw. Further upslope to SE, remove 4 small doug fir snags. Remove any additional dead as needed while on site.	climb	No	Will Coulter		Horse Creek	CA						
80	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02197000	Remove 14 small doug fir snags & 1 small green pine whip, work E/o pole 219700 & south to edge of burn scar. Remove any additional dead as needed while on site.	climb	No	Will Coulter		Horse Creek	CA						
81	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02209000	Remove 1 med pine snag, just NW/o pole 220900 / B3166. Remove 1 very large sugar pine snag directly upslope to E/o same pole.	climb	No	USFS - KNF		Horse Creek	CA						
82	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01500020	Remove 2 small & 1 med Douglas fir snags, upslope just NE/o pole 150002. Remove 3 more small Douglas fir snags, upslope same span further NE toward pole 1510001.	climb	No	Eric Covington		Horse Creek	CA						
83	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.01500000	Remove 1 lrg Douglas fir w/ over 1/2 base decaying cat face on upslope side of tree, upslope directly E/o pole 150000. Span crosses Hwy 96 & Klamath River.	climb	No			Horse Creek	CA						
84	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02174000	Remove 1 lrg Douglas fir snag, upslope directly E/o pole 217400.	climb	No	Randy Murieen		Horse Creek	CA						
85	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	conductor high risk tree	Alex Russell	06246010.02173010	Remove 2 med beetle killed pines, upslope to SE/o pole 217301. Pts 1 oak 4' overhang center span.	climb	No	Randy Murieen		Horse Creek	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
86	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02184010	Remove 1 med Douglas fir snag, directly upslope to E/o pole 218401. Further upslope same span to NE, remove 1 med beetle killed pine snag. Remove any additional dead pines, beetle infested patch visibly ravaged tops.	climb	No	Randy Murieen	[redacted]	Horse Creek	CA				[redacted]		
87	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02150000	Remove 1 lrg sugar pine snag, upslope dorectly E/o pole 215000.	climb	No	Randy Murieen		Horse Creek	CA						
88	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02150010	Remove 1 lrg sugar pine, upslope directly E/o pole 215001.	climb	No	Randy Murieen		Horse Creek	CA						
89	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02848010	Remove 1 med Douglas fir snag, upslope directly E/o pole 284801.	climb	No	USFS - KNF		Horse Creek	CA						
90	11/12/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02162000	Remove 1 small Douglas fir snag, directly upslope to SW/o pole 216200.	climb	No	Randy Murieen		Horse Creek	CA						
91	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02834000	Remove 2 med and 2 small dead firs (small lightning? fire affected area), just N/o pole 283400 on crest of ridge on South side of Kinsman Creek.	climb	No	USFS - KNF		Horse Creek	CA						
92	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02834000	Remove 3 small dead pines in small fire scar, 2 sugar and 1 ponderosa, upslope SE/o pole 283400.	climb	No	USFS - KNF		Horse Creek	CA						
93	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02834010	Remove 1 beetle killed med pine, directly upslope E/o pole 283401.	climb	No	USFS - KNF		Horse Creek	CA						
94	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02833000	Remove 2 med & 2 lrg dead Douglas firs, upslope to S/o pole 283300.	climb	No	USFS- KNF		Horse Creek	CA						
95	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02832000	Remove 1 med & 1 small adjacent dead firs & 1 small leaning dead pine, upslope to NE/o pole 283200.	climb	No	USFS - KNF		Horse Creek	CA						
96	11/17/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	high risk tree conductor	Alex Russell	06246010.02835000	Remove 1 small sugar pine snag & remove 3 small Douglas firs side clearance, upslope directly SW/o pole 283500 south pole of span crossing Kinsman Creek. Flagged path to work from Ridgeline trail.	climb	No	USFS - KNF		Horse Creek	CA						
97	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02820000	Remove 1 lrg Douglas fir snag, side pruned this year during DHS but now dead, SW/o pole 282000 on north side of gully.	climb	No	MC Timber Co		Horse Creek	CA						
98	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02820000	Remove 1 med Douglas fir snag, NE/o pole 282000 upslope center span.	climb	No	USFS - KNF		Horse Creek	CA						
99	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.02821000	Remove dead 2 lrg & 5 med Douglas firs & 1 med ponderosa pine snags, upslope to NE/o pole 282100.	climb	No	USFS - KNF		Horse Creek	CA						
100	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03329010	Remove 1 lrg & 2 med Douglas fir snags, upslope to SE/o pole 332901.	climb	No	Mc Timber Co		Horse Creek	CA						
101	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03317000	Remove 1 lrg dead Douglas fir, NE/o corner pole 331700.	climb	No	MC Timber Co		Horse Creek	CA						
102	11/17/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03317000	Remove 1 med & 1 small Douglas fir snag, upslope to SW/o corner pole 331700. Remove 1 med Douglas fir, same span downslope just E/o center span.	climb	No	MC Timber Co		Horse Creek	CA						
103	11/17/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03306000	Remove 1 med & 2 small Douglas fir snags, upslope NE/o pole 330600.	climb	No	MC Timber Co		Horse Creek	CA						
104	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00674000	Remove 1 med pine snag, directly S/o pole 067400.	climb	No	USFS - KNF		Scott Bar	CA						
105	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00684000	Remove 1 med & 1 small dead leaning pines and 2 small (1 leaning) Douglas fir snags, directly upslope to SE/o pole 068400.	climb	No	USFS - KNF		Scott Bar	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
106	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00685000	Remove 1 lrg declining Douglas fir w/ high density red ring rot conks at base (Phellinus pini), upslope just E/o pole 068500.	climb	No	USFS - KNF		Scott Bar	CA						
107	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00685000	Remove 1 lrg sugar pine snag, NE/o pole 068500 on south slope of gully.	climb	No	USFS - KNF		Scott Bar	CA						
108	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00695000	Remove 1 med pine snag, upslope NE/o pole 069500.	climb	No	USFS - KNF		Hwy 96	CA						
109	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03250000	Remove 1 lrg & 1 med dead Douglas firs, upslope btwn poles 325001 - 325000. Upslope of 325000 remove 3 small oaks.	climb	No	USFS - KNF		Scott Bar	CA						
110	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03250000	Remove 2 small Douglas fir snags, at approx 1/4 span & 1/2 upslope NE/o pole 325000. Remove 1 green oak at 4' under w/ compromised base unsafe to climb, downslope at 1/2 span.	climb	No	USFS - KNF		Scott Bar	CA						
111	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree conductor	Alex Russell	06246010.03261010	Remove 1 med madrone (caution pine Leaner in tree), 1 small 1 med Douglas fir, & 1 med pine snag, uplsope SE/o pole 326101. Remove dead 1 lrg & 1 med ponderosa & 1 med sugar pine downslope & remove brush under where lines are lowest to ground.	climb	No	USFS - KNF		Scott Bar	CA						
112	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03261000	Remove 1 med & 2 small pine & 2 small Douglas fir snags, upslope just NE/o pole 326100. Remove 3 small Douglas fir snags same span on south slope of gully.	climb	No	USFS - KNF		Scott Bar	CA						
113	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03272000	Remove 1 lrg Douglas fir snag, upslope nearest to SE/o pole 327200 on north slope of gully.	climb	No	USFS - KNF		Scott Bar	CA						
114	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03272000	Remove 1 lrg Douglas fir snag, upslope just NE/o pole 327200.	climb	No	USFS - KNF		Scott Bar	CA						
115	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06246010.03295010	Remove 1 med sugar pine & a few small fir snags, upslope SE/o pole B3129 / 329501.	climb	No	USFS - KNF		Horse Creek	CA						
116	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.00826000	Safety top 1 lrg sugar pine snag, SE/o end pole 082600.	lift	No	Biggs		Scott Bar	CA						
117	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.01605000	Remove 1 lrg Douglas fir snag, upslope SW/o pole 160500. Remove 1 lrg pine snag, same span upslope just NW/o next pole to south 179500.	climb	No	USFS - KNF		Scott Bar	CA						
118	11/18/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.01794000	Remove 1 med Douglas fir snag, on rise just NW/o pole 179400. Remove 1 med pine snag, just NE/o same pole on other side of rise. Remove 200' oak brush under at the pole as listed in Richie's inventory.	climb	No	USFS - KNF		Scott Bar	CA						
119	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted - Call Ahead!	high risk tree	Alex Russell	06245010.01580000	Safety top 1 lrg incense cedar snag, just NW/o tap end pole 158000. Chip brush. Lock on gate is daisy chained.	lift	No	John Zele		Scott Bar	CA		[redacted]				
120	11/19/2021	Distribution	YREKA	5G40	non billable pre-inspection contractor	Tree Exception Permitted	conductor	Alex Russell	06245010.02127000	Pts 2 pines well within 4' side, just SE/o pole 212700. Same span to south, remove 1 large dead pine & chip brush.	lift	No	USFS - KNF		Scott Bar	CA						
121	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.02113000	Remove 2 med Douglas fir snags, directly NW/o pole 211300.	climb	No	USFS - KNF		Scott Bar	CA						
122	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.02942010	Safety top 1 med Douglas fir snag, upslope toward pole 294201 on west side of lines.	climb	No			Scott Bar	CA						
123	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03228020	Safety top 1 med Douglas fir snag, NW/o center span btwn poles 322802 - 321800. Safety top 1 med Douglas fir, adjacent just SE/o pole 321800.	lift climb	No	USFS - KNF		Scott Bar	CA						
124	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03195000	Safety top 1 Douglas fir snag, upslope W/o center span btwn poles 319500 - 318500.	lift	No			Scott Bar	CA						

	A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P	Q	R	S	T	U	V
1	**Pacific Power - Audit Exception Report - 5G40 DNT/DHS FT 2021 & 1 Exception Pole Clearing - DPL**																					
2	For 1/1/2021 to 11/29/2021; All Companies; All Inspectors; All Districts; All; Circuit: 5G40; All Exception Types; All Exceptions																					
125	11/19/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03228020	Safety top 2 med adjacent Douglas fir snags, just NW/o 3-way pole 322802 west of wide spot along road.	lift	No	USFS - KNF		Scott Bar	CA						
126	11/23/2021	Distribution	YREKA	5G40	billable	5G40 - Tree Exception Permitted	high risk tree	Alex Russell	06245010.00881010	Remove 1 lrg Douglas fir snag, just SE/o pole 088101 on rise.	climb	No	USFS - KNF		Scott Bar	CA						
127	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03228000	Remove 1 med dead Douglas fir, NW/o pole 322800.	climb	No	USFS - KNF		Scott Bar	CA						
128	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03121010	Remove 1 lrg sugar pine snag, upslope to N/o center span btwn poles 312101 - 312100. Remove 1 small Douglas fir snag, upslope just NE/o pole 312101 / B 518.	climb	No			Scott Bar	CA						
129	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03131000	Remove adjacent 2 small Douglas fir snags, upslope N/o center span btwn poles 313100 - 314200 (B4517 - B4516).	climb	No			Scott Bar	CA						
130	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03152000	Remove fallen trees causing major deflection to pole guy wire bending pole & remove 1 small sugar pine snag, just N/o pole 315200 on embankment above road.	climb	No			Scott Bar	CA						
131	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06245010.03120000	Remove 1 med Douglas fir snag, just N/o pole B4522 on steep embankment above home. Notice lower span, two spans of primary stacked. Also remove 1 small Douglas fir snag, further west upslope same span.	climb	No			Scott Bar	CA						
132	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00127010	Remove adjacent 1 lrg & 1 med sugar pine snags, upslope on west side of gully btwn poles 012700 - 012701 (B4538 - B4537).	climb	No	USFS - KNF		Scott Bar	CA						
133	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00106000	Call Ahead, phone number in permission form. Remove 1 lrg dead sugar pine, E/o pole 010600 / B4540 upslope W/o wide spot on road. Limb and leave wood whole.	climb	No	USFS - KNF		Scott Bar	CA						
134	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00274010	Remove dead 1 med incense cedar & 1 lrg sugar pine, E & W near pole 027401.	climb	No	USFS - KNF		Scott Bar	CA						
135	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00253010	Remove 1 med dead sugar pine, NE/o pole 025301 / B4549.	climb	No	USFS - KNF		Scott Bar	CA						
136	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00232000	Remove 3 med pine snags, NE/o end pole 023200 / B7747 & N/o mailbox.	lift climb	No			Scott Bar	CA						
137	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00243010	Remove 1 lrg sugar pine snag, NW/o pole 024301 / B7745.	climb	No			Scott Bar	CA						
138	11/24/2021	Distribution	YREKA	5G40	billable	Tree Exception Permitted	high risk tree	Alex Russell	06244011.00284000	Safety top 1 med dead Douglas fir, N/o pole 028400 / B4546.	lift	No			Scott Bar	CA						